

VERIFICATION REPORT WPBC, 980 kc-500 watts

Minneapolis, Minnesota

We are happy to verify your reception of WPBC on 1-23 1950 at 3-4 AM CST. Your report of reception was found to be ~~in~~ correct. WPBC ~~does~~ does not at this time maintain a regular monthly frequency measurement schedule at CST on _____ of each month. WPBC is completely Collins equipped with exception of RCA microphones and Presto turntables with RCA pickups. Antenna: 240 foot vertical, guyed, skyline tower. Ground consists of 120 radials 250 ft. long, buried 5 inches. Antenna is series fed at base. Your report verified by,

H. E. Vore

Eng.

W. J. Stewart Mgr.

WJ